

Sharon Town Hall Sharon, MA



COLANTONIO INC.
PROJECT # 18-3835

BKA

ARCHITECTS



samiotes

ARCHITECTURAL
ENGINEERS

TRAVERSE
landscape architects

The Sharon Standing Building Committee



Weekly Activity Update Saturday November 2, 2019 Report #55

Current Week – Activities

- . Form Entrance Sidewalk
- . Install Sidewalk Reinforcement
- . Form Granite Bench Supports
- . Form Flagpole Medallion Base
- . Strip Granite Curbing East Chestnut Street
- . Strip Asphalt Curb – Bradford Avenue
- . Prep Parking Lot Subgrade for Asphalt
- . Install Asphalt Binder Course
- . Install Granite Curb – East Chestnut
- . Install Granite Curb – Bradford Ave
- . Strip South Grass
- . Install Mulch – South
- . Install West and North Planting Beds
- . Mulch planting Beds
- . Install Loam and Seed West

Next Week – Activities

- . Install Granite Curb – Parking Lot
- . Install Manhole Covers
- . Prep for Asphalt Topcoat
- . Place Granite Concrete Base Supports
- . Install Snow Melt Sidewalk System
- . Place Entrance Sidewalk
- . Prep Street Sidewalks
- . Receive Granite Steps and Benches
- . Install Flagpole
- . Form and Place Paver Substrate
- . Clean and Prep for Loam and Seed
- . Install Asphalt Topcoat

Subcontractor	Trade	# of Workers Onsite
Reed Associates	Surveying	02
Titan Contractors	Site	07
Briggs	Testing	01
Aluminum Glass	Glass and Frames	00
Federal	Concrete	03
Colantonio	Labor	00
Labidini	Landscaping	03
BKA	Architect	02
Daedalus	Owner Representative	02
Colantonio Inc.	Construction Manager	03
TOTAL # Onsite This Week		23

Safety

- **Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Orientated = 164**
- **All Workers Wear Proper PPE At All Times**
- **Fencing and Scrim Reviewed Each Week for Safety and Appearance**
- **Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc.**
- **Each Contractor Completes a Daily Work Report which Is Kept On File**
- **Construction Progress Meeting are Held Tuesday at 1PM.**
- **325 Days With Zero Worker Accident**
- **325 Days Without a Lost Time Accident**

Quality Control

- **Materials Delivered To The Site Cross Referenced Against Drawings, Submittals and Specifications prior to installation.**
- **Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing**
- **240 Random Quality Control Inspection Reports have been completed, of those: 01 remain as “Open” and “Non-Conforming”**

Miscellaneous

- **Granite Benches and Granite Step Delivery – Wednesday Nov. 6**
- **Asphalt Topcoat and Striping – November 9 and 10**
- **Fencing Removal – November 7**



Parking Lot Subgrade



Install Dry Well



Sidewalk Layout



Asphalt Binder Course



Entrance Sidewalk Forms



Form for Benches



Northwest Planting Bed



Granite Curb – Bradford Ave