# Change Order Subcommittee of the SSBC

Zoom Meeting Minutes Tuesday, April 11, 2023

#### **SSBC Subcommittee Members and Attendees:**

Gordon Gladstone, Chair* -present	Roger Thibault* -present	Chandler Rudert Consigli –HS -present
Rick Rice * -present	Emily Burke - SHS	Matt Gulino – PMA – HS -present
Chris Blessen* - present @ 6:18 PM	Kevin Nigro – PMA – HS	Johnathan Seibel – Consigli – HS
Marty Richards* -present	Kevin Smith – PMA - HS	Ryan ONeil – Consigli – HS

<sup>\*</sup>Indicates the five voting members

<u>Open the meeting --</u> The Chair read from the script from Town Administrators Office regarding the remote meeting. The meeting opened at 5:34 PM.

### A. Changes for Review:

**Change Requests (increase to the GMP)** 

CR041\_RFI-181\_AV\_Scope\_Clarification = (\$1,883)

**MOTION** by Chair to approve CR CR041\_RFI-181\_AV\_Scope\_Clarification = (\$1,883). Seconded by Rice. Approved 4-0-0.

CR134\_RFI-433\_Added\_Beam\_Enclosure = \$5,895

**MOTION** by Chair to approve CR134\_RFI-433\_Added\_Beam\_Enclosure = \$5,895. Seconded by Thibault. Approved 4-0-0.

CR139\_-\_RFI\_528\_-\_Kitchenette\_Lights = \$1,260

**MOTION** by Mr. Rice to approve CR139\_-\_RFI\_528\_-\_Kitchenette\_Lights = \$1,260. Seconded by Richards. Approved 4-0-0.

CR164\_-\_RFI\_490\_-\_Masonry\_for\_Lintels\_Over\_CW13\_&\_18 = \$1,517

**MOTION** by Chair to approve Masonry\_for\_Lintels\_Over\_CW13\_&\_18 = \$1,517.. Seconded by Rice. Approved 4-0-0.

CR208\_-\_CCD\_033\_-\_Mat\_Hoist\_Power = \$3,906

**MOTION** by Chair to approve CR208\_-\_CCD\_033\_-\_Mat\_Hoist\_Power = \$3,906. Seconded by Thibault. Approved 4-0-0.

The electrician missed need for hoisting mats per Mr. Rudert.

CR255 - CCD 031 - Motor Starters RFI 699 = \$3,809

**MOTION** by Chair to approve CR255\_-\_CCD\_031\_-\_Motor\_Starters\_RFI\_699 = \$3,809. Seconded by Rice. Approved 4-0-0.

CR256\_-\_CCD\_032\_-\_Power\_Clarifications\_for\_Irrigation\_Control = \$2,235

**MOTION** by Mr. Rice to approve CR256\_-\_CCD\_032\_-\_Power\_Clarifications\_for\_Irrigation\_Control = \$2,235.

Seconded by Gladstone. Approved 4-0-0.

Power to control panel likely low voltage at the time per Mr. Rudert.

CR258\_-\_CCD\_034\_-\_Kitchen\_GFCI\_Breakers = \$8,889

**MOTION** by Chair to approve CR258\_-\_CCD\_034\_-\_Kitchen\_GFCI\_Breakers = \$8,889. Seconded by Richards. Approved 4-0-0.

CR259\_-\_CCD\_036\_Added\_Kitchen\_Ice\_Maker = \$10,183

**MOTION** by Chair to approve CR259\_-\_CCD\_036\_Added\_Kitchen\_Ice\_Maker = \$10,183. Seconded by Thibault. Approved 4-0-0.

CR292\_-\_Repaint\_Color\_Change\_@\_Community\_ED\_Wall = \$811

**MOTION** by Chair to approve CR292\_-\_Repaint\_Color\_Change\_@\_Community\_ED\_Wall = \$811. Seconded by Richards. Approved 4-0-0.

CR303\_-\_RFI\_#721\_Additional\_Tree\_Clearing = \$30,164

**MOTION** by Mr. Rice to approve CR303\_-\_RFI\_#721\_Additional\_Tree\_Clearing = \$30,164. Seconded by Richards. Approved 4-0-0.

Discussion regarding limit of work and decision to specifically mark trees to fall out. Vinagro did what they were told to do. Mr. Rudert said they hit stumps and chased unsuitables underground. Two thirds of this was more than tree removal.

6:18 PM Mr. Blessen joined the meeting. He added that generally projects chase unsuitables because future project may be affected.

CR304\_-\_Remove\_and\_Dispose\_of\_Unforeseen\_Sewer\_Manhole\_and\_Clay\_piping = \$30,075 **MOTION** by Chair to approve CR304\_-\_Remove\_and\_Dispose\_of\_Unforeseen\_Sewer\_Manhole\_and\_Clay\_piping = \$30,075. Seconded by Thibualt. Approved 4-0-0.

For removal of utilities that weren't documented on plans, unforeseen conditions. Majority of cost was for chasing the drain line. Two or three manholes were not shown with drainage. Members questioned where drain lines were and why they couldn't be pounded down with excavator.

## Transfers (not an increase to the GMP)

CT080 - Clear Sealer of BOH & Auditorium Floors = \$3,210.

**MOTION** by Chair to approve CT080\_\_Clear\_Sealer\_of\_BOH\_&\_Auditorium\_Floors = \$3,210. Seconded by Richarsds. Approved 4-0-0.

In the scope comparisons this was not carried by contractors for concrete.

### **B. MINUTES**

**Motion** by chair to approve the minutes from the March 14, 2023, Change Order Subcommittee meeting. Second Richards. Unanimously approved 5-0-0.

Chair assumed unanimous consent to adjourn. Meeting adjourned at 6:25 PM.

These minutes were approved at the April 25, 2023, Change Order Subcommittee meeting.