









*February 5, 2024*

*Sharon Public Library  
1 School Street  
Sharon, MA 02067*

*Dear Abutters of the New Sharon Public Library Project,*

*We'd like to share with you the following:*

*The site work team continued with installation of insulation, perimeter drain and crushed stone at the northern basement foundation walls. The site team also placed and compacted fill material at the west wing slab on grade (SOG), northern and eastern foundation wall areas. Blankets are in place to protect placed and stockpiled materials around the job site.*

*The formwork team has completed concrete pours at the foundation, stairwell and frost walls. They are removing wall panels and other materials from the job site. The formwork team is also grouting steel plates and parging the foundation walls. The surveyor has been on site, marking the layout of SOG concrete pads.*

*Our 3<sup>rd</sup> party testing agency (Briggs) has been on site for compaction testing last week. The Building Inspector has been on site to check in on the project as well.*

*We've had deliveries of aggregate and other materials this week. The general contractor continues to direct all construction-related vehicles and deliveries through the North Main St. gate entrance, away from School St, and the neighborhood in general.*

*Please email the following:*

*[DHurley@chasolutions.com](mailto:DHurley@chasolutions.com), [chochheimer@chacompanies.com](mailto:chochheimer@chacompanies.com), [mluzaitis@chacompanies.com](mailto:mluzaitis@chacompanies.com), [JSullivan@chacompanies.com](mailto:JSullivan@chacompanies.com), where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.*

**Casey Hochheimer**

Assistant Project Manager

**CHA**

Office: (857) 299-7766

[chochheimer@chasolutions.com](mailto:chochheimer@chasolutions.com)

[www.chasolutions.com](http://www.chasolutions.com)