









*February 23, 2024*

*Sharon Public Library  
1 School Street  
Sharon, MA 02067*

*Dear Abutters of the New Sharon Public Library Project,*

*We'd like to share with you the following:*

*The site work team has currently demobilized with structural steel work underway.*

*The formwork team was on site to complete some cleanup work around the foundation walls.*

*The steel erector team has been installing support columns and beams for the first and second levels as well as first level decking. We had a steel delivery on Thursday (2/22) and additional steel deliveries are scheduled for next week. The steel framing work will be proceeding for the next several weeks.*

*Our third party testing agency (Briggs) was at the job site for an initial structural steel visit. The Building Inspector has been on site to check in on the project as well.*

*The general contractor completed some job site housekeeping items (fencing work, site cleanup, dumpster swap) and continues to direct all construction-related vehicles and deliveries through the North Main St. gate entrance, away from School St and the neighborhood in general.*

*We will continue to keep everyone informed of the job site progress and any other items of note. Hope you have a great weekend.*

*Please email the following:*

*[DHurley@chasolutions.com](mailto:DHurley@chasolutions.com), [chochheimer@chacompanies.com](mailto:chochheimer@chacompanies.com), [mluzaitis@chacompanies.com](mailto:mluzaitis@chacompanies.com), [JSullivan@chacompanies.com](mailto:JSullivan@chacompanies.com), where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.*

**Casey Hochheimer**

Assistant Project Manager

**CHA**

Office: (857) 299-7766

[chochheimer@chasolutions.com](mailto:chochheimer@chasolutions.com)

[www.chasolutions.com](http://www.chasolutions.com)