





March 1, 2024

Sharon Public Library 1 School Street Sharon, MA 02067

Dear Abutters of the New Sharon Public Library Project,

We'd like to share with you the following:

The site work team has demobilized until structural steel work is substantially complete.

The formwork team was on site to install the foundation portion of an exterior mockup assembly located near the southeast fence line.

The steel erector team has been installing support columns and beams for the 2^{nd} level and the roof system on the east side of the building. We had several steel deliveries on Mon (2/26) and Fri (3/1). Additional steel deliveries may arrive next week as well. High winds and wet weather on Wed (2/28) prevented any crane usage so there was no steel work at the job site for that day. The steel framing and detail work will be proceeding for the next several weeks.

The 3^{rd} party testing agency (Briggs) is anticipated on site for a structural steel visit next week and the Building Inspector has been checking in on the progress of the project.

The general contractor continues to direct all construction-related vehicles and deliveries through the North Main Street gate entrance, away from School Street and the neighborhood in general.

We will continue to keep everyone informed of the job site progress and any other items of note. Hope you have a great weekend.

Please email the following:

<u>DHurley@chasolutions.com</u>, <u>chochheimer@chacompanies.com</u>, <u>mluzaitis@chacompanies.com</u>, <u>JSullivan@chacompanies.com</u>, where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.

Thank you,

Casey Hochheimer Assistant Project Manager

CHA Office: (857) 299-7766

chochheimer@chasolutions.com

www.chasolutions.com