







March 8, 2024

Sharon Public Library
1 School Street
Sharon, MA 02067

Dear Abutters of the New Sharon Public Library Project,

We'd like to share with you the following:

The site work and formwork teams have demobilized until structural steel work is substantially complete.

The steel erector team has continued with installation of support columns and beams for the 2nd level and the roof system on the east side of the building. We had several steel deliveries on Monday (3/4). We anticipate additional steel deliveries arriving in the coming weeks with timing to be based on the progress of the installation.

We experienced some wet weather along high winds on Thursday (3/7) so there was no steel work at the job site for that day. The steel framing and detail work will be proceeding for the next several weeks.

The 3rd party testing agency (Briggs) was on site for a structural steel inspection and the Building Inspector has been checking in on the progress of the project.

The general contractor continues to direct all construction-related vehicles and deliveries through the North Main St. gate entrance, away from School St and the neighborhood in general.

We will continue to keep everyone informed of the job site progress and any other items of note. Hope you have a great weekend.

Please email the following:

DHurley@chasolutions.com, chochheimer@chacompanies.com, mluzaitis@chacompanies.com, JSullivan@chacompanies.com, where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.

Thank you,

Casey Hochheimer
Assistant Project Manager
CHA
Office: (857) 299-7766
chochheimer@chasolutions.com
www.chasolutions.com