









March 23, 2024

*Sharon Public Library
1 School Street
Sharon, MA 02067*

Dear Abutters of the New Sharon Public Library Project,

We'd like to share with you the following:

The steel erector team has continued with installation of steel support columns and beams this week. On the east side of the building, steel installation has progressed at the 2nd level and the roof areas. On the west side of the building, steel columns and beams have been installed at the 1st and 2nd levels as well as the roof area. A canopy assembly has also been installed on the west side at what will be the location of the new library's front entrance. The majority of the structural steel has now been delivered and installed at the job site. Decking installations and steel detail work will be proceeding for the next several weeks.

The 3rd party testing agency (Briggs) was on site for a structural steel inspection and the Building Inspector has been on site to check on the progress of the construction.

The site team returned to the job site this Fri (3/22) to continue with slab base course placement, specifically in the basement stairwell and elevator areas. Framing work was also started at the mock up assembly located at the SE corner of the job site.

The general contractor removed debris from around the School Street enclosure area and along the fence line as part of ongoing house-cleaning efforts at the job site. The general contractor continues to direct all construction-related vehicles and deliveries through the North Main St. gate entrance, away from School St. and the neighborhood in general.

We will continue to keep everyone informed of the job site progress and any other items of note. Hope you have a great weekend.

Please email the following:

DHurley@chasolutions.com, chochheimer@chacompanies.com, mluzaitis@chacompanies.com, JSullivan@chacompanies.com, where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.

Thank you,

Casey Hochheimer

Assistant Project Manager

CHA

Office: (857) 299-7766

chochheimer@chasolutions.com

www.chasolutions.com