









May 3, 2024

*Sharon Public Library
1 School Street
Sharon, MA 02067*

Dear Abutters of the New Sharon Public Library Project,

We'd like to share with you the following:

The steel erector team has continued with installation of steel decking at the roof areas. Steel detail work included welding, safety railings and concrete pour stop installations. Additional angle iron pieces were installed at the eave areas around the roof perimeter. The roof decking installations and steel detail work will be proceeding for the next couple of weeks.

The HVAC team delivered two (2) Energy Recovery Ventilation (ERV) units to the job site on Mon (4/29). One unit was positioned into the attic area and the other was placed in the basement area of the building. This equipment will assist with the introduction of fresh air into the new building as well as the drawing out of stale air from the building's interior spaces. Given the size of this equipment, it was

strategic to place this equipment prior to completion of the roof enclosure and installation of interior walls and stairwells.

The flatwork team was on site for installation of wire mesh and rebar for the 2nd level concrete slab on steel decking.

With regards to concrete, the general contractor is planning a pour of the 2nd level decking areas on Tuesday (5/7). Due to the size of the decking area (approximately 11,500 square feet) and the time requirement for placement and finishing of the concrete, the plan is to begin mobilization for this pour at approximately 6 am. The contractors are aware of the neighborhood concerns and will make efforts to keep the noise level to a minimum. This is a one-time event and we apologize in advance for any inconvenience as the contractors work to complete another important milestone in the construction of the new library.

The structural steel engineer was on site Wednesday (5/1) to check on the progress of the steel installation work. We had a rebar inspection on Friday (5/3) and the town's Building Inspector continues to check in on the construction progress.

The general contractor will continue to direct all construction-related vehicles and deliveries through the North Main Street gate entrance, away from School Street and the neighborhood in general.

We will continue to keep everyone informed of the job site progress and any other items of note. Hope you had a great weekend.

Please email the following:

DHurley@chasolutions.com, chochheimer@chacompanies.com, mluzaitis@chacompanies.com, JSullivan@chacompanies.com, where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.

Thank you.

Casey Hochheimer

Assistant Project Manager

CHA

Office: (857) 299-7766

chochheimer@chasolutions.com

www.chasolutions.com