



November 17, 2023

Sharon Public Library  
1 School Street  
Sharon, Ma 02067

Dear Abutters of the New Sharon Public Library,

We'd like to share with you the following:

All construction-related vehicles and deliveries continue to be directed to enter and exit the job site through the North Main St. gate entrances. With street signage installed to-date, we hope these efforts will be helpful in directing vehicles away from School St specifically, and the neighborhood in general.

The Formwork team has completed installation of basement footing forms and rebar installation.

Concrete was poured for the basement footings on Monday. The installation of the basement wall foundation rebar is ongoing. Next scheduled concrete pour is anticipated to occur after Thanksgiving. Rebar inspection will occur next week with wall form work to follow.

The Town has secured a testing agency for vibratory monitoring purposes at the job site.

Hope everyone has a great Thanksgiving holiday!

Please email the following: [chochheimer@chacompanies.com](mailto:chochheimer@chacompanies.com), [mluzaitis@chacompanies.com](mailto:mluzaitis@chacompanies.com), [JSullivan@chacompanies.com](mailto:JSullivan@chacompanies.com), where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.

**Casey Hochheimer**  
Assistant Project Manager  
**CHA**  
Office: (857) 299-7766  
[chochheimer@chasolutions.com](mailto:chochheimer@chasolutions.com)  
[www.chasolutions.com](http://www.chasolutions.com)