





December 1, 2023

*Sharon Public Library
1 School Street
Sharon, Ma 02067*

Dear Abutters of the New Sharon Public Library,

Hope everyone had a great Thanksgiving!

We'd like to share with you the following:

All construction-related vehicles and deliveries continue to be directed to enter and exit the job site through the North Main Street gate entrances. With street signage installed to-date, we hope these efforts will be helpful in directing vehicles away from School Street specifically, and the neighborhood in general.

For the past couple of weeks, the formwork team, Capital Concrete, has been installing the basement foundation wall rebar. The excavated basement sits in the central area of the building and the foundation work related to both the west and east wings of the building will continue upon the completion of the basement foundation wall concrete pours. A Briggs Engineering and Testing technician was on site to inspect the initial phase of the basement foundation wall rebar. It should also be noted

that the Town's building inspector was on site to check the rebar installation work and both we and the general contractor continue to work closely with his office to coordinate inspections and the sharing of testing and any field reports associated with the project.

The formwork contractor has received several deliveries of wall panels over the past couple of weeks. The panels are brought to the site on flatbed trucks and, with the assistance of a mini crane, are offloaded into and around the basement area. The formwork team manually places the panels around the basement perimeter as the installation process moves forward. For wall sections that have received a satisfactory rebar inspection, the formwork team moves forward with foundation wall panel installations.

The formwork team and general contractor are in the process of scheduling the first basement foundation wall concrete pour. We anticipate the scheduling of this first pour within a week's time and this is contingent upon completion of the applicable wall sections, weather, concrete availability, etc. The formwork team is limited in the number of wall panels they have available so completion of the basement foundation walls will likely take at least two or three separate concrete pours. With the arrival of colder temperatures, the general contractor has delivered a substantial number of heating blankets, and these will be used in conjunction with these upcoming concrete pours.

There will be construction work occurring this weekend. There will be more rebar installations with a concrete pump truck mobilizing for the next pour. Those within the proximity of the project may be able to hear this equipment's engine throughout the duration of its use.

Please email the following: chochheimer@chacompanies.com, mluzaitis@chacompanies.com, JSullivan@chacompanies.com, where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.

Casey Hochheimer

Assistant Project Manager

CHA

Office: (857) 299-7766

chochheimer@chasolutions.com

www.chasolutions.com