











*December 8, 2023*

*Sharon Public Library  
1 School Street  
Sharon, Ma 02067*

*Dear Abutters of the New Sharon Public Library,*

*Hope everyone had a great week.*

*We'd like to share with you the following:*

*The formwork team was on site last Saturday (12/2) to continue preparations for a basement foundation wall concrete pour that was previously scheduled for Monday.*

*On Monday (12/3), a total of ten trucks delivered 105 yards of concrete to the job site. A pump truck was used to place the concrete into basement foundation wall sections located to the north, west and south sides of the basement, as well as at the elevator pit area which is situated at the southwest corner of the basement.*

*For those not already aware, School Street sits south of the job site, North Main Street is east, Pleasant Street is to the west and the north is the tree line opposite, and running parallel to, School Street.*

*Heating blankets were placed over the poured wall sections and those remain in place during the initial cure period. The formwork team began removal of bracing, hardware and some formwork late Tuesday (12/4) and moved onto the installation of rebar and wall panels at other basement foundation wall sections to the south and east. There were additional deliveries of wall panels and related materials being used on site.*

*On Thursday (12/7), the site work and plumbing teams started mobilization for basement underground plumbing work. The site team needed to build a ramp towards the northeast corner for equipment access into the basement area. The plumbing team performed layout work so the site team can excavate the applicable plumbing trenches throughout the basement area. We had deliveries of sand which will be used with the backfilling of these plumbing trenches.*

*We had our 3<sup>rd</sup> party testing agency (Briggs) on site for another rebar inspection and the Town's Building Inspector was also on site to check in on the project. The general contractor anticipates scheduling a concrete pour for the next sections of the basement foundation walls (south and east) sometime next week but that timing is open as of this writing and could be affected by a host of factors, including weather.*

*We do not anticipate any work activity at the job site this weekend although individual contractors may stop by to deliver equipment and/or materials for use next week. We will provide an update sometime next week if a concrete pour or anything significant, including increased noise factor, is scheduled at the job site.*

*The general contractor continues to direct all construction-related vehicles and deliveries through the North Main St. gate entrance, away from School St as well as the neighborhood in general. Have a great weekend.*

*Please email the following: [chochheimer@chacompanies.com](mailto:chochheimer@chacompanies.com), [mluzaitis@chacompanies.com](mailto:mluzaitis@chacompanies.com), [JSullivan@chacompanies.com](mailto:JSullivan@chacompanies.com), where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.*

**Casey Hochheimer**

Assistant Project Manager

**CHA**

Office: (857) 299-7766

[chochheimer@chasolutions.com](mailto:chochheimer@chasolutions.com)

[www.chasolutions.com](http://www.chasolutions.com)