





*December 22, 2023*

*Sharon Public Library  
1 School Street  
Sharon, Ma 02067*

*Dear Abutters of the New Sharon Public Library,*

*Hope everyone fared well with the wet and windy weather on Monday. For this past week, we'd like to share with you the following:*

*The formwork team continued with basement foundation wall work, including the installation of rebar, wall panels, hardware and bracing. We had a basement foundation wall concrete pour on Wednesday (12/18) and this was for a wall portion to the south (School Street) and west (towards Pleasant Street). The formwork team also removed additional basement foundation wall panels from the previously poured wall sections to the south and east.*

*The site work team continued with placement and compaction of dense grade material into the basement area and they also started installation of insulation and the perimeter drain at the southern foundation wall (School Street). Footing excavation work commenced at the southeast corner of the property.*

*The geotech consultant was on site for observation of footing soil conditions and our 3<sup>rd</sup> party testing agency was present for rebar and concrete testing. The Building Inspector has checked in on the project and is being kept informed of the construction progress. We have had deliveries of concrete, aggregate and miscellaneous materials throughout the week.*

*There is no work activity planned at the job site this weekend. In the event of any deliveries, all are aware of noise concerns of the neighborhood and will work to minimize any inconveniences. The general contractor continues to direct all construction-related vehicles and deliveries through the North Main Street gate entrance, away from School Street as well as the neighborhood in general.*

*Hope you have a great long weekend and a wonderful holiday.*

*Please email the*

*following: [chochheimer@chacompanies.com](mailto:chochheimer@chacompanies.com), [mluzaitis@chacompanies.com](mailto:mluzaitis@chacompanies.com), [JSullivan@chacompanies.com](mailto:JSullivan@chacompanies.com), where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.*

**Casey Hochheimer**

Assistant Project Manager

**CHA**

Office: (857) 299-7766

[chochheimer@chasolutions.com](mailto:chochheimer@chasolutions.com)

[www.chasolutions.com](http://www.chasolutions.com)