











*March 15, 2024*

*Sharon Public Library  
1 School Street  
Sharon, MA 02067*

*Dear Abutters of the New Sharon Public Library Project,*

*We'd like to share with you the following:*

*The steel erector team has continued with installation of steel support columns and beams this week. On the east side of the building, steel installation has progressed at the 2<sup>nd</sup> level and the roof areas. On the west side of the building, steel columns and beams have been installed at the 1<sup>st</sup> and 2<sup>nd</sup> levels, including a canopy assembly at what will be the location of the new library's front entrance.*

*We had steel deliveries on Thursday (3/14) and the majority of the structural steel has now been delivered to the job site. The steel framing installation and detail work will be proceeding for the next several weeks.*

*The 3<sup>rd</sup> party testing agency (Briggs) was on site for a structural steel inspection and the Building Inspector has been on site to check on the progress of the construction.*

*The general contractor continues to direct all construction-related vehicles and deliveries through the North Main Street gate entrance, away from School Street and the neighborhood in general.*

*We will continue to keep everyone informed of the job site progress and any other items of note. Hope you have a great weekend.*

*Please email the following:*

*[DHurley@chasolutions.com](mailto:DHurley@chasolutions.com), [chochheimer@chacompanies.com](mailto:chochheimer@chacompanies.com), [mluzaitis@chacompanies.com](mailto:mluzaitis@chacompanies.com), [JSullivan@chacompanies.com](mailto:JSullivan@chacompanies.com), where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.*

*Thank you,*

**Casey Hochheimer**

Assistant Project Manager

**CHA**

Office: (857) 299-7766

[chochheimer@chasolutions.com](mailto:chochheimer@chasolutions.com)

[www.chasolutions.com](http://www.chasolutions.com)