

Sharon Town Hall Sharon, MA



COLANTONIO INC.
PROJECT # 18-3535



Weekly Activity Update Friday September 07,2018 Report #01

Current Week – Activities

- . Remove Trees, Chip and Haul off Site
- . Install Silt Fence and Straw Waddles
- . Install Fencing
- . Existing Condition Photos and Video
- . Install Field Office Trailer
- . Install New Traffic Pattern Striping
- . Install New Traffic Pattern Signage
- . Dig Safe Layout - #20183601580

Next Week – Activities

- . Install Construction Gates
- . Install 100 LF of Temporary Fencing
- . Install Fencing Scrim
- . Install Site Safety Signage
- . Install Temporary Electric Mast
- . Remove Remaining Oak – Phase 1
- . Clear and Grub Field trailer Laydown
- . Relocation of Postal Drop Box
- . Rodent Control Measures Installation

Subcontractor	Trade	# of Workers Onsite
William-Scotsman	Temporary trailers	02
Titan Contractors Inc.	Site Work	05
Mark-A-Lot	Road Striping	02
Wood and Wire	Fencing	02
Hurley Land Clearing	Tree Removal	06
United Site Services	Temporary Facilities	01
Wright Photography	Progress Photos	01
Public Safety	Police Detail	01
Colantonio Inc.	Construction Manager	01
TOTAL # Onsite This Week		21

Safety

- Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Trained = 18
- All Workers Wear 100% Hard Hats and Reflective Clothing.
- Colantonio Inc. Site Specific Safety Officer on Site Full Time.
- Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc. and kept on File.
- Each Contractor Completes a Daily Work Safety Plan of Action which Is Kept On File On Site.
- Construction Progress Meeting are Held Tuesday at 2PM.
- Police Detail In Use for South Main St. Delivery
- 04 Days With Zero Worker Accident
- 04 Days Without a Lost Time Accident

Quality Control

- Materials Delivered To The Site Cross Referenced Against Drawings and Specifications.
- Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing
- 06 Random Quality Control Inspection Reports have been completed, of those: 0 remain as "Open" and "Non-Conforming"

Miscellaneous

- Road Opening Permit Filed for Water Tap on Blanchard Avenue.
- Temporary Trailer Permit Received From Building Department.
- Eversource Temporary Power Work Order Filed.



Dig Safe Layout



Tree Removal



Fencing and Erosion Controls



Construction Signage Installation



Field Trailer Installation



Fencing and Erosion Controls



New Traffic Pattern



New Traffic Pattern