

Sharon Town Hall Sharon, MA



**COLANTONIO INC.
PROJECT # 18-3835**



Weekly Activity Update Friday September 14, 2018 Report #02

Current Week – Activities

- . Remove Tree, Chip and Haul off Site
- . Install 100lf Temporary Fence
- . Install Fencing Scrim
- . Build Temp. Electric Mast and Enclosure
- . Installation of New Postal Box
- . Site Logistics Meeting with DPW/DPS

Next Week – Activities

- . Install Fencing Scrim
- . Install Safety Signage
- . Install Fencing Scrim
- . Install Site Safety Signage
- . Rodent Control Measures Installation
- . File for Temporary Electric Permit
- . Prep For Water Connection Tie In
- . Site Meeting With Town Eng. And DPW

Subcontractor	Trade	# of Workers Onsite
Titan Contractors Inc.	Site Work	01
Colantonio Inc.	Carpentry	02
Wood and Wire	Fencing	02
Hurley Land Clearing	Tree Removal	04
Colantonio Inc.	Construction Manager	01
TOTAL # Onsite This Week		10

Safety

- Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Trained = 20
- All Workers Wear 100% Hard Hats and Reflective Clothing.
- Colantonio Inc. Site Specific Safety Officer on Site Full Time.
- Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc. and kept on File.
- Each Contractor Completes a Daily Work Safety Plan of Action which Is Kept On File On Site.
- Construction Progress Meeting are Held Tuesday at 2PM.
- Police Detail In Use for South Main St. Delivery
- 09 Days With Zero Worker Accident
- 09 Days Without a Lost Time Accident

Quality Control

- Materials Delivered To The Site Cross Referenced Against Drawings and Specifications.
- Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing
- 07 Random Quality Control Inspection Reports have been completed, of those: 0 remain as “Open” and “Non-Conforming”

Miscellaneous

- Road Opening Permit Filed for Water Tap on Blanchard Avenue.
- Temporary Trailer Permit Received From Building Department.
- Eversource Temporary Power Work Order Filed.
- Safety Meeting with Sharon Fire, Building Dept and DPW to discuss site logistics and emergency access.



Temp. Electric Enclosure



Temp. Electric Mast



Fencing Scrim



Fence/Erosion Controls