

Sharon Town Hall Sharon, MA



COLANTONIO INC.
PROJECT # 18-3835



Weekly Activity Update Friday September 21,2018 Report #03

Current Week – Activities

- . Install Safety Signage
- . File for Wiring Permit – Trailers
- . Layout Water Tie In Connection Point
- . Install Control Points
- . Layout Building Corners
- . Install Daedalus Field Trailer
- . Deliver Site Equipment and Road Barrels

Next Week – Activities

- . Repair Braford Rd. Construction Gate
- . Saw Cut Water Asphalt – Bradford Rd.
- . Install Water Tap and Pipe on Site
- . Clear and Grub Colantonio Trailer Area
- . Install Asphalt Walkway to Town Hall
- . Begin Electrical Wiring Field Trailers
- . Excavate and Prep for Temp. Septic

Weekly Activity Update Friday September 21, 2018 Report #03

Subcontractor	Trade	# of Workers Onsite
William-Scotsman	Temporary Trailers	02
Titan Contractors Inc.	Site Work	02
Colantonio Inc.	Carpentry	01
Waltham Pest	Rodent Control	01
Colantonio Inc.	Construction Manager	01
TOTAL # Onsite This Week		07

Safety

- Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Trained = 19
- All Workers Wear 100% Hard Hats and Reflective Clothing.
- Colantonio Inc. Site Specific Safety Officer on Site Full Time.
- Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc. and kept on File.
- Each Contractor Completes a Daily Work Safety Plan of Action which Is Kept On File On Site.
- Construction Progress Meeting are Held Tuesday at 2PM.
- Police Detail In Use for South Main St. Delivery
- 14 Days With Zero Worker Accident
- 14 Days Without a Lost Time Accident

Quality Control

- Materials Delivered To The Site Cross Referenced Against Drawings and Specifications.
- Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing
- 06 Random Quality Control Inspection Reports have been completed, of those: 0 remain as “Open” and “Non-Conforming”

Miscellaneous

- Road Opening Permit Approved for Water Tap on Blanchard Avenue.
- Temporary Trailer Permit Received From Building Department.
- Eversource Temporary Power Work Order Processed
- Temporary Electric Permit For Trailers Filed



Building Layout



Building Layout



Control Survey Point



Water Connection Layout



Equipment Mobilization



Equipment Mobilization



Fence Damage



Daedalus Field Trailer