

Sharon Town Hall Sharon, MA



**COLANTONIO INC.
PROJECT # 18-3835**



Weekly Activity Update Friday September 28,2018 Report #04

Current Week – Activities

- . Repair Braford Rd. Construction Gate
- . Install Pest Control Stations
- . Saw Cut Water Asphalt – Bradford Rd.
- . Install Water Taps – Braford Ave
- . Begin Water Pipe Install On Site
- . Clear and Grub Colantonio Trailer Area
- . Stone Colantonio Trailer Area
- . Install Asphalt Walkway to Town Hall
- . Strip Asphalt and Loam
- . Haul Loam and Asphalt Off Site
- . Skirt Daedalus Field Trailer
- .

Next Week – Activities

- . Install Temp Electric Both Field Trailers
- . Continue Strip Asphalt and Haul off Site
- . Begin Excavation for Footings
- . Concrete Subcontractor Mobilization

Subcontractor	Trade	# of Workers Onsite
Easton Win Water	Water Tapping	02
Titan Contractors Inc.	Site Work	03
Colantonio Inc.	Carpentry	01
Federal Concrete	Foundations	02
Lord Associates	Environ. Consultant	01
Wood and Wire	Fencing	02
Waltham Pest	Rodent Control	01
William-Scotmans	Trailer	01
Daedalus	Owner Representative	01
Colantonio Inc.	Construction Manager	01
TOTAL # Onsite This Week		15

Safety

- Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Trained = 19
- All Workers Wear 100% Hard Hats and Reflective Clothing.
- Colantonio Inc. Site Specific Safety Officer on Site Full Time.
- Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc. and kept on File.
- Each Contractor Completes a Daily Work Safety Plan of Action which Is Kept On File On Site.
- Construction Progress Meeting are Held Tuesday at 2PM.
- Fence Damaged by Moving Vehicle. Report Filed with Sharon Police.
- 19 Days With Zero Worker Accident
- 19 Days Without a Lost Time Accident

Quality Control

- Materials Delivered To The Site Cross Referenced Against Drawings and Specifications.
- Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing
- 09 Random Quality Control Inspection Reports have been completed, of those: 1 remain as “Open” and “Non-Conforming”

Miscellaneous

- Foundation Permit Received from Building Department
- Daedalus Field Trailer Permit Received
- Temporary Electric Permit For Trailers Filed
- Bradford Ave. Gate Repaired



Temp. Asphalt Walkway



Water Connections



Backfill Street Trench



Strip Loam



Trailer Laydown Area



Strip Asphalt



Scrim Installation



Daedalus Field Trailer