

# **Sharon Town Hall Sharon, MA**



**COLANTONIO INC.  
PROJECT # 18-3835**



## Weekly Activity Update Saturday October 13, 2018 Report #06

---

### Current Week – Activities

- . Install Permanent Power to Trailers
- . Install Phone and Wi-Fi to Trailers
- . Continue Excavation 8 Line
- . Continue Excavation 0.5 Line
- . Haul Unsuitable Materials Off Site
- . Import Structural Fill
- . Form A Line and 8 Line Footings
- . Deliver Foundation Rebar
- . Install Reinforcement A Line and 8 Line
- . Place Structural Subgrade
- . Remove Trees and Chip
- . Split Boulder Located at A.8 Line
- . Subgrade Compaction Testing
- . Subgrade Soils Inspection
- . Continue Clear and Grub Site

### Next Week – Activities

- . Continue Footing Excavation
- . Continue Form 1 and 0.5 Line Footings
- . Install Reinforcing 1 and 0.5 Line
- . Place A Line and 8 Line Footing Concrete
- . Form A line and 8 Line Foundation Walls
- . Install Foundation Wall Reinforcing A Line
- . Install foundation Wall Reinforcing 8 Line
- . Haul Granite Curbing to Oakland Street
- . Relocate Fencing at Town Hall Drive Aisle
- . Remove Tree Trunk Stockpile

Subcontractor	Trade	# of Workers Onsite
Briggs Engineering	Soil Testing	02
Titan Contractors Inc.	Site Work	03
Lord Associates	Environmental Eng.	01
Federal Concrete	Foundations	06
Griffin Electric	Electrical	01
LaPan Mechanical	Plumbing	01
Rhodes Tree Service	Land Clearing	02
Rock Splitters Inc.	Drilling/Splitting	01
EverSource	Electric Supply	01
Verizon	Telecommunications	01
Laffin Trucking	Hauling	02
Lorusso	Hauling	01
BKA	Architect	02
Daedalus	Owner Representative	01
Colantonio Inc.	Construction Manager	03
<b>TOTAL # Onsite This Week</b>		<b>28</b>

### **Safety**

- **Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Trained = 25**
- **All Workers Wear 100% Hard Hats and Reflective Clothing.**
- **Colantonio Inc. Site Specific Safety Officer on Site Full Time.**
- **Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc. and kept on File.**
- **Each Contractor Completes a Daily Work Report which Is Kept On File**
- **Construction Progress Meeting are Held Tuesday at 1PM.**
- **30 Days With Zero Worker Accident**
- **30 Days Without a Lost Time Accident**

### **Quality Control**

- **Materials Delivered To The Site Cross Referenced Against Drawings, Submittals and Specifications.**
- **Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing**
- **19 Random Quality Control Inspection Reports have been completed, of those: 1 remain as “Open” and “Non-Conforming”**

### **Miscellaneous**

- **Power and Wi-Fi Installed to Field Trailers**
- **Remaining Soils from Fire Dept. Demo Haul Out Monday Oct. 15**
- **Fire Department Lock Box Vandalized from South Main Street Fence**
- **No Parking During Construction Time Posted on Bradford Avenue**



**Structural Fill Compaction**



**Footing Form A Line**



**Unearthed Boulder 8 Line**



**Structural Fill Subgrade**



**Footing Reinforcement 1 Line**



**Footing Reinforcement A Line**



**Inclement Weather Protection**



**Tree Removal**