

Sharon Town Hall

Sharon, MA



COLANTONIO INC.
PROJECT # 18-3835



Weekly Activity Update

Friday October 19, 2018 Report #07

Current Week – Activities

- . Place Footing Concrete A and 7 Line
- . Form Foundation Walls A and 7 Line
- . Inspection of Reinforcement
- . Install Wall Reinforcement
- . Place Foundation Wall A and 7 Line
- . Prep subgrade for Interior Piers
- . Test Compaction of Subgrade Areas
- . Removal of Existing Condition Soils
- . Begin to Prep for Entrance Footings
- . Remove Existing DMH and Piping
- . Relocate Fence
- . Receive and Install Concrete Blankets
- . Install MEP Sleeves in Foundation Wall
- . Continue Haul In of Structural Fill

Next Week – Activities

- . Form Footings 7 Line
- . Continue Structural Fill at Entrance
- . Strip Foundation Forms A and 7 Line
- . Install Insul and Backfill Foundation Walls
- . Continue Prep Interior Footings
- . Install Interior Pier Reinforcement
- . Place Interior Pier Concrete Footings
- . Form Foundation Walls 1 Line
- . Form Footings 1 Line and .5 Line
- . Rebar, Soil and Concrete Testing
- . Install MEP Sleeves in Foundation Wall

Subcontractor	Trade	# of Workers Onsite
Briggs Engineering	Soil Testing	02
Titan Contractors Inc.	Site Work	03
Lord Associates	Environmental Eng.	01
Federal Concrete	Foundations	07
Griffin Electric	Electrical	01
LaPan Mechanical	Plumbing	01
Rhodes Tree Service	Land Clearing	02
Tresca	Concrete Delivery	7
Briggs Engineering	Testing	02
Lorusso	Hauling	01
United Site Services	Porta-Lets	01
BKA	Architect	02
Daedalus	Owner Representative	02
Colantonio Inc.	Construction Manager	03
TOTAL # Onsite This Week		35

Safety

- Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Trained = 31
- All Workers Wear 100% Hard Hats and Reflective Clothing.
- Colantonio Inc. Site Specific Safety Officer on Site Full Time.
- Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc.
- Each Contractor Completes a Daily Work Report which Is Kept On File
- Construction Progress Meeting are Held Tuesday at 1PM.
- 35 Days With Zero Worker Accident
- 35 Days Without a Lost Time Accident

Quality Control

- Materials Delivered To The Site Cross Referenced Against Drawings, Submittals and Specifications prior to installation.
- Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing
- 32 Random Quality Control Inspection Reports have been completed, of those: 1 remain as “Open” and “Non-Conforming”

Miscellaneous

- Power and Wi-Fi Installed to Field Trailers
- Remaining Soils from Fire Dept. Demo Removed from Site
- Fire Department Lock Box Replaced at South Main Street Gate
- No Parking During Construction Time Posted on Bradford Avenue



Footing Placement



Footing Placement



Form Foundation Walls



Backfill Footings



Rebar/Anchor Bolt Install



Prep Interior Sub Grade



Site Activities



Weather Protection