

Sharon Town Hall

Sharon, MA



COLANTONIO INC.
PROJECT # 18-3835

BKA

ARCHITECTS



DAEDALUS

samiotes



ARCHITECTURAL
ENGINEERS

TRAVERSE
landscape architects

The Sharon Standing Building Committee

COLANTONIO
40 YEARS OF BUILDING RELATIONSHIPS

Weekly Activity Update Friday November 23, 2018 Report #12

Current Week – Activities

- . Backfill Electric Duct Bank
- . Receive Steel Joists
- . Install Slab Membrane
- . Install Slab Reinforcement
- . Excavate K.2 Piers
- . Prep and Place K.2 Footings
- . Install Ground Thaw and Cover Slab

Next Week – Activities

- . Receive Steel Deck
- . Form and Place K.2 Piers
- . Backfill K.2 Piers
- . Place 1st Floor Slab
- . Steel Mobilization

Subcontractor	Trade	# of Workers Onsite
Briggs Engineering	Soil Testing	01
Titan Contractors Inc.	Site Work	03
Reed Land Surveying	Engineering	00
Federal Concrete	Foundations	05
Griffin Electric	Electrical	00
G.P East Steel	Steel Erector	01
Laffin Trucking	Hauling	01
United Site Services	Site Sanitary	01
LaPan Mechanical	Plumbing	00
Dynamic	Dumpster	1
Tresca	Concrete	2
Colantonio	Laborer	01
BKA	Architect	02
Daedalus	Owner Representative	02
Colantonio Inc.	Construction Manager	03
TOTAL # Onsite This Week		23

Safety

- Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Orientated = 42
- All Workers Wear 100% Hard Hats and Reflective Clothing.
- Colantonio Inc. Site Specific Safety Officer on Site Full Time.
- Stone Laid Down at Bradford St. Entrance for Tracking
- Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc.
- Each Contractor Completes a Daily Work Report which Is Kept On File
- Construction Progress Meeting are Held Tuesday at 1PM.
- 62 Days With Zero Worker Accident
- 62 Days Without a Lost Time Accident

Quality Control

- Materials Delivered To The Site Cross Referenced Against Drawings, Submittals and Specifications prior to installation.
- Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing
- 70 Random Quality Control Inspection Reports have been completed, of those: 1 remain as “Open” and “Non-Conforming”

Miscellaneous

- Additional Unknown Soils Stored On Site in locked Container.
- No Parking During Construction Time Posted on Bradford Avenue
- 1st Floor Slab Placement Postponed Again due to Weather/Temperature
- Briggs On Site for Concrete, Compaction and Rebar inspections



Steel Joist Delivery



Slab Reinforcing



Vault Slab Protection



Ground Thaw Hosing Install



Slab Reinforcement



Ground Thaw Install



Ground Protection



Ground Protection