

Sharon Town Hall Sharon, MA



COLANTONIO INC.
PROJECT # 18-3835

BKA

ARCHITECTS



DAEDALUS

samiotes

ARCHITECTURAL
ENGINEERS

TRAVERSE
landscape architects

The Sharon Standing Building Committee

COLANTONIO
40 YEARS OF BUILDING RELATIONSHIPS

Weekly Activity Update

Friday May 17, 2019 Report #34

Current Week – Activities

- . Final Coat and Sand Meeting Room
- . Second Coat 1st Floor Drywall
- . Mud/Tape 1st Floor Drywall
- . Sheetrock 1st and 2nd Floor Soffits
- . Continue 2nd Floor ACT Grid
- . Install Sprinkler Heads – 2nd Floor
- . Install Light Trims – 2nd Floor
- . Continue Prime/Paint – 2nd Floor
- . Prime/Paint – 1st Floor
- . Mud/Tape 1st Floor – Drywall
- . Continue Entrance Trim and Fascia
- . Begin Roof Top Electrical Rough
- . Begin Rooftop Mechanical Rough
- . Flash Low Roof Rail Supports
- . Install Weathervane
- . Pull Electrical Secondaries
- . Above Ceiling Wiring Inspection
- . Subgrade Sidewalks South
- . Install Tel/Data Underground

Next Week – Activities

- . Continue Prime/Paint Walls – 2nd Floor
- . Continue Prime/Paint Walls – 1st floor
- . Continue ACT Grid – 2nd Floor
- . Deliver and Hoist ERV and ACCU 1 & 2
- . Deliver Elevator and Begin Install
- . Deliver and Begin Tile Installation
- . Deliver and Install Coiling Doors
- . Continue Mud/Tape Stair 1 and 2
- . Continue Roof Top Mech/Elec
- . Install Shelving Rails – Vaults
- . Continue Sidewalk Subgrade
- . Prep for Leech Field
- . Continue Mud/Tap/Sand – 1st Floor
- . Paint Meeting Room Walls and Ceiling
- . Secondary Wiring Inspection

Subcontractor	Trade	# of Workers Onsite
Color Concepts	Painting	01
Titan Contractors Inc.	Site Work	01
Carlisle	Fire Protection	02
Marmello	Masonry	00
Griffin Electric	Electrical	05
General Insulation	Insulator	00
Colantonio Inc.	Carpenter	05
United Site Services	Site Sanitary	01
Colony Drywall	Framing	05
Colantonio	Labor	01
LaPan Mechanical	Plumbing	00
Division 15	HVAC	04
Delta Beckwith	Elevator	01
Alum/Glass Concepts	Aluminum Openings	00
Greenwood	Roofing	04
Cheviot	Ceilings	02
Superior	Caulking	03
BKA	Architect	02
Daedalus	Owner Representative	02
Colantonio Inc.	Construction Manager	03
TOTAL # Onsite This Week		46

Safety

- **Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Orientated = 123**
- **All Workers Wear Proper PPE At All Times**
- **Fencing and Scrim Reviewed Each Week for Safety and Appearance**
- **Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc.**
- **Each Contractor Completes a Daily Work Report which Is Kept On File**
- **Construction Progress Meeting are Held Tuesday at 1PM.**
- **194 Days With Zero Worker Accident**
- **194 Days Without a Lost Time Accident**

Quality Control

- **Materials Delivered To The Site Cross Referenced Against Drawings, Submittals and Specifications prior to installation.**
- **Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing**
- **170 Random Quality Control Inspection Reports have been completed, of those: 02 remain as “Open” and “Non-Conforming”**

Miscellaneous

- **Colantonio Inc. subcontractor meeting to be held on Tuesdays at 10AM**
- **Wiring Inspection of Transformer Secondaries Scheduled**
- **Transformer meter Socket Installed**



Second Floor Meeting Room



Second Floor Meeting Room



Roof Top Condensers



Weather vane Installation



UG Telephone



1st Floor Soffit



South Subgrade



Sidewalk Prep