

# Sharon Town Hall Sharon, MA



**COLANTONIO INC.**  
**PROJECT # 18-3835**

**BKA**

ARCHITECTS



samiotes

ARCHITECTURAL  
**ENGINEERS**

TRAVERSE  
landscape architects

## The Sharon Standing Building Committee



Weekly Activity Update

Saturday August 24, 2019 Report #47

### Current Week – Activities

- . Final Plumbing Inspection
- . Cleaning of Exterior Windows
- . Install Vestibule Door and Glass
- . Install Power Operators
- . Complete Meeting Room Wall Panels
- . Begin Lobby Wall Panels
- . Install Planting Mulch
- . Install Grass Seed and Water
- . Touch Up Paint 2<sup>nd</sup> Floor
- . Install Wall Base both Floors
- . Install Clerk Vault Flooring
- . Strip and Wax VCT
- . Install Phase 3 Fencing
- . State Elevator Inspection
- . WB Mason Furniture Delivery/Install
- . WorkStation/Cabinet Delivery/Install

### Next Week – Activities

- . Install Vestibule Floor Tile
- . Install Glass Film 1<sup>st</sup> and 2<sup>nd</sup> Floor
- . Install Fencing Scrim and Signage
- . Install Cedar Fencing
- . Paint Touch up 1<sup>st</sup> Floor
- . Complete Lobby Wall Panels
- . Final Clean 1<sup>st</sup> and 2<sup>nd</sup> Floors
- . Clean and Seal Concrete Floors 1<sup>st</sup> Floor
- . Sharon TV Install

<b>Subcontractor</b>	<b>Trade</b>	<b># of Workers Onsite</b>
<b>Color Concepts</b>	<b>Painting</b>	<b>01</b>
<b>Titan Contractors Inc.</b>	<b>Site Work</b>	<b>03</b>
<b>Carlysle</b>	<b>Fire Protection</b>	<b>00</b>
<b>Labidini</b>	<b>Landscape</b>	<b>03</b>
<b>Griffin Electric</b>	<b>Electrical</b>	<b>02</b>
<b>Montes</b>	<b>Counter Tops</b>	<b>01</b>
<b>Colantonio Inc.</b>	<b>Carpenter</b>	<b>04</b>
<b>United Site Services</b>	<b>Site Sanitary</b>	<b>01</b>
<b>Colony Drywall</b>	<b>Framing</b>	<b>01</b>
<b>Colantonio</b>	<b>Labor</b>	<b>01</b>
<b>LaPan Mechanical</b>	<b>Plumbing</b>	<b>01</b>
<b>Division 15</b>	<b>HVAC</b>	<b>01</b>
<b>Delta Beckwith</b>	<b>Elevator</b>	<b>01</b>
<b>Alum/Glass Concepts</b>	<b>Aluminum Openings</b>	<b>03</b>
<b>Santangelo</b>	<b>Flooring</b>	<b>01</b>
<b>Cheviot</b>	<b>Ceilings</b>	<b>00</b>
<b>Superior</b>	<b>Caulking</b>	<b>00</b>
<b>Capital Carpet</b>	<b>Tile</b>	<b>00</b>
<b>Pavilion Floor</b>	<b>Carpet Tile</b>	<b>01</b>
<b>BJA</b>	<b>Architect</b>	<b>02</b>
<b>Daedalus</b>	<b>Owner Representative</b>	<b>03</b>
<b>Colantonio Inc.</b>	<b>Construction Manager</b>	<b>03</b>
<b>TOTAL # Onsite This Week</b>		<b>33</b>

### **Safety**

- **Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Orientated = 143**
- **All Workers Wear Proper PPE At All Times**
- **Fencing and Scrim Reviewed Each Week for Safety and Appearance**
- **Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc.**
- **Each Contractor Completes a Daily Work Report which Is Kept On File**
- **Construction Progress Meeting are Held Tuesday at 1PM.**
- **273 Days With Zero Worker Accident**
- **273 Days Without a Lost Time Accident**

### **Quality Control**

- **Materials Delivered To The Site Cross Referenced Against Drawings, Submittals and Specifications prior to installation.**
- **Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing**
- **220 Random Quality Control Inspection Reports have been completed, of those: 04 remain as “Open” and “Non-Conforming”**

### **Miscellaneous**

- **WB Mason Furniture Delivery and Install**
- **Workstation And Cabinet Delivery**
- **State Elevator Inspection Complete**
- **Additional Binder installed at Access Ramps**



**2<sup>nd</sup> Floor Hallway**



**1<sup>st</sup> Floor Lobby**



**Town Nurse Office**



**Office Furniture**



**Central Storage**



**Employee Workstations**



**Main Stairwell**



**Phase 3 Fence Install**