

# Sharon Town Hall Sharon, MA



**COLANTONIO INC.**  
**PROJECT # 18-3835**

BJA

ARCHITECTS



samiotes

ARCHITECTURAL  
ENGINEERS

TRAVERSE  
landscape architects

## The Sharon Standing Building Committee



Weekly Activity Update

Friday October 04, 2019 Report #51

### Current Week – Activities

- . Begin Demolition of Old Town Hall
- . Begin Flashing Abatement – OTH
- . Load out Metal Debris – OTH
- . Prep, Form, Place Main Street Sidewalk
- . New Town Hall Punch List
- . Prep Entrance Sidewalks
- . Load Out Asphalt and Unsuitable Material

### Next Week – Activities

- . Continue Demolition of Old Town Hall
- . Load out Concrete, Brick and Block
- . Install Door Film New Town Hall

Subcontractor	Trade	# of Workers Onsite
Color Concepts	Painting	00
Titan Contractors	Site	03
JR Vinagro	Abatement	02
Universal	Testing	01
Griffin Electric	Date/Electric	01
Aluminum Glass	Glass and Frames	00
Division 15	HVAC	01
Colantonio	Labor	00
J.R. Vinagro	Demolition	02
Federal	Concrete	07
BKA	Architect	02
Daedalus	Owner Representative	03
Colantonio Inc.	Construction Manager	03
TOTAL # Onsite This Week		25

### **Safety**

- **Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Orientated = 157**
- **All Workers Wear Proper PPE At All Times**
- **Fencing and Scrim Reviewed Each Week for Safety and Appearance**
- **Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc.**
- **Each Contractor Completes a Daily Work Report which Is Kept On File**
- **Construction Progress Meeting are Held Tuesday at 1PM.**
- **303 Days With Zero Worker Accident**
- **303 Days Without a Lost Time Accident**

### **Quality Control**

- **Materials Delivered To The Site Cross Referenced Against Drawings, Submittals and Specifications prior to installation.**
- **Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing**
- **228 Random Quality Control Inspection Reports have been completed, of those: 00 remain as “Open” and “Non-Conforming”**

### **Miscellaneous**

- **Main Street Sidewalk Formed and Placed**
- **BBS On Site Next Week for Internal Clocks**
- **Cedar Fencing In Production for South Side**





**Old Town Hall**



**Asphalt Removal**



**Town Hall Demolition**



**Town Hall Demolition**





**Main Street Sidewalk Prep**



**Main St. Sidewalk Reinforcement**



**Sidewalk Placement**



**Sidewalk Placement**