

# Sharon Town Hall Sharon, MA



**COLANTONIO INC.**  
**PROJECT # 18-3835**

BJA

ARCHITECTS



samiotes

ARCHITECTURAL  
ENGINEERS

TRAVERSE  
landscape architects

## The Sharon Standing Building Committee



Weekly Activity Update

Saturday October 19, 2019 Report #53

### Current Week – Activities

- . Install Drainage East Chestnut Street
- . Infill OTH Basement Depression
- . Install DMH#6 and Piping
- . Install CB #5 and CB#6
- . Selective Demolition of Brick Sidewalk
- . Install EMB Sonotubes for Granite Posts
- . Install Colored Escutcheon Plates
- . Install Vestibule Entrance Mat

### Next Week – Activities

- . Install Door Film New Town Hall
- . Excavate for UGE Conduit
- . Install Site Bollard Bases
- . Backfill and Sub grade West
- . Strip South Main Street Forms
- . Install and Place Concrete for Flagpole
- . Continue Site Drainage
- . Prep Entrance Sidewalks
- . Install Granite Curbing
- . Install Plantings West and Northwest
- . Install Loam and Seed West
- . Relocate South Main Street Fencing
- . Install Select Board Door Hardware

<b>Subcontractor</b>	<b>Trade</b>	<b># of Workers Onsite</b>
<b>Reed Associates</b>	<b>Surveying</b>	<b>02</b>
<b>Titan Contractors</b>	<b>Site</b>	<b>05</b>
<b>Briggs</b>	<b>Testing</b>	<b>01</b>
<b>Aluminum Glass</b>	<b>Glass and Frames</b>	<b>00</b>
<b>Division 15</b>	<b>HVAC</b>	<b>01</b>
<b>Colantonio</b>	<b>Labor</b>	<b>00</b>
<b>Labidini</b>	<b>Landscaping</b>	<b>03</b>
<b>Pavilion</b>	<b>Flooring</b>	<b>02</b>
<b>Carlylse</b>	<b>Fire Protection</b>	<b>01</b>
<b>BKA</b>	<b>Architect</b>	<b>02</b>
<b>Daedalus</b>	<b>Owner Representative</b>	<b>03</b>
<b>Colantonio Inc.</b>	<b>Construction Manager</b>	<b>03</b>
<b>TOTAL # Onsite This Week</b>		<b>24</b>

### **Safety**

- **Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Orientated = 161**
- **All Workers Wear Proper PPE At All Times**
- **Fencing and Scrim Reviewed Each Week for Safety and Appearance**
- **Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc.**
- **Each Contractor Completes a Daily Work Report which Is Kept On File**
- **Construction Progress Meeting are Held Tuesday at 1PM.**
- **314 Days With Zero Worker Accident**
- **314 Days Without a Lost Time Accident**

### **Quality Control**

- **Materials Delivered To The Site Cross Referenced Against Drawings, Submittals and Specifications prior to installation.**
- **Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing**
- **231 Random Quality Control Inspection Reports have been completed, of those: 03 remain as “Open” and “Non-Conforming”**

### **Miscellaneous**

- **New Drainage Structures Delivered to the Site**
- **Flagpole Sleeve Delivered to the Site**
- **South Main Street Sidewalk Reopened**





**Asphalt Patch – E. Chestnut**



**Install Dry Well**



**Sidewalk Layout**



**Vestibule Entrance Mat**