

Sharon Town Hall Sharon, MA



COLANTONIO INC.
PROJECT # 18-3835

BKA

ARCHITECTS



DAEDALUS

samiotes



ARCHITECTURAL
ENGINEERS

TRAVERSE
landscape architects

The Sharon Standing Building Committee

COLANTONIO
40 YEARS OF BUILDING RELATIONSHIPS

Weekly Activity Update

November 10, 2019 Report #56

Current Week – Activities

- . Install Granite Curbing
- . Prep Sidewalks – East Chestnut
- . Install Sidewalk Snow Melt System
- . Form and Place Entrance Sidewalks
- . Install Flagpole
- . Remove Fencing

Next Week – Activities

- . Install Asphalt Topcoat
- . Install Parking Lot Striping
- . Deliver Granite Steps and Benches
- . Install Granite Steps
- . Form and Place Brick Paver Slab
- . Form and Place Sidewalks
- . Install Site Bollards
- . Install Parking Lot Lights
- . Continue Punchlist

Subcontractor	Trade	# of Workers Onsite
Titan	Site	07
Federal	Concrete	08
Griffin	Electric	03
Labadini	Landscaping	03
BJA	Architect	02
Daedalus	Owner Representative	03
Colantonio Inc.	Construction Manager	03
TOTAL # Onsite This Week		29

Safety

- **Safety Orientation for New Jobsite Workers Performed First Day of Work. Total Number of Onsite Workers/Visitors Orientated = 164**
- **All Workers Wear Proper PPE At All Times**
- **Fencing and Scrim Removed from Perimeter**
- **Weekly Toolbox Talks are Conducted Within Each Trade And a Copy is Submitted to Colantonio Inc.**
- **Each Contractor Completes a Daily Work Report which Is Kept On File**
- **Construction Progress Meeting are Held Tuesday at 1PM.**
- **331 Days With Zero Worker Accident**
- **331 Days Without a Lost Time Accident**

Quality Control

- **Materials Delivered To The Site Cross Referenced Against Drawings, Submittals and Specifications prior to installation.**
- **Colantonio Inc and Subcontractor Review of Drawings and Specification Compliance Prior to Work Commencing**
- **242 Random Quality Control Inspection Reports have been completed, of those: 02 remain as “Open” and “Non-Conforming”**

Miscellaneous

- **Paving Topcoat Scheduled for November 12, 2019**
- **Granite Delivery Scheduled for November 13, 2019**
- **Parking Lot Striping Scheduled for November 13, 2019**



Snowmelt Installation



Form Entrance Sidewalk



Sidewalk Reinforcement



Loam and Seed



Sidewalk Placement



Form for Medallion



Concrete Sidewalk Protection



Flagpole Installation