



04.02.24 Pour Stop Installations (SW)



04.02.24 Steel Installation Progress (NW)



04.03.24 Railing Installations (SW)



04.03.24 Welding Steel Connection

April 5, 2024

*Sharon Public Library
1 School Street
Sharon, MA 02067*

Dear Abutters of the New Sharon Public Library Project,

We'd like to share with you the following:

The steel erector team has continued with installation of corrugated steel decking on the 2nd level of the building. The upper decking installation has progressed from the east to the west side of the building. Steel detail work has included welding of beams and decking, concrete pour stops, bolt installations and safety railing work. The steel detail work will be proceeding for the next couple weeks.

The exterior mockup framing and sheathing work is complete and is situated at the southeast fence line area (Corner of School & North Main streets). Waterproofing and flashing applications are the next items to be installed to the exterior mockup.

We've experienced more wet weather Wednesday (4/3) and Thursday (4/4) and this adversely impacted the steel work progress at the job site this week.

A structural steel inspection is scheduled for next week. The town's Building Inspector continues to check in on the progress of the construction as well.

The general contractor will continue to direct all construction-related vehicles and deliveries through the North Main Street gate entrance, away from School Street and the neighborhood in general.

We will continue to keep everyone informed of the job site progress and any other items of note. Hope you have a great weekend.

Please email the following:

DHurley@chasolutions.com, chochheimer@chacompanies.com, mluzaitis@chacompanies.com, JSullivan@chacompanies.com, where you will be added to the list of abutters for future project updates. Do not hesitate to reach out to us with any concerns you have.

Thank you.

Casey Hochheimer
Assistant Project Manager
CHA
Office: (857) 299-7766
chochheimer@chasolutions.com
www.chasolutions.com